

PROCUREMENT PLAN

Project information: Bosnia and Herzegovina – Energy Efficiency Project – P143580

Project Implementation agency: Federal Ministry of Physical Planning

Date of the Procurement Plan: 4/30/2020

Period covered by this Procurement Plan: 2020–2024

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

If the Borrower and the Bank agreed to use the Borrower’s national open competitive procurement arrangements, it will be subject to paragraph 5.4 of the Procurement Regulations.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Not Applicable

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations: **Not Applicable**

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (Goods and Works).

Goods: is not applicable;

Works: is not applicable.

Other Relevant Procurement Information.

None.

PROCUREMENT PLAN
Bosnia and Herzegovina : Energy Efficiency Project

General Information

Country: Bosnia and Herzegovina Bank's Approval Date of the Original Procurement Plan: 2020-03-13
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-02-03
 Project ID: P143580 GPN Date: 2020-03-19
 Project Name: Energy Efficiency Project
 Loan / Credit No: IDA / 53930, IDA / 55380, IBRD / 89060
 Executing Agency(ies) Federal Ministry of Physical Planning-Project Implementation Unit

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion									
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual								
BEPP-P143580-NCB-29-W-15-FBH / Works for implementation of energy efficiency measures for University of Clinical Center Sarajevo (Department of Orthopedic and Trauma)	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Request for Bids	Open - National	Single Stage - One Envelope				708,250.25	Signed																										
8 EEP-P143580-NCB-30-W15 - FBH / Works for implementation of energy efficiency measures for university clinical center Mostar Lot 1 and university clinical center Tuzla surgery clinic Gradina Lot 2	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Request for Bids	Open - National	Single Stage - One Envelope				1,061,492.18	Signed																										
-P143580-BA-BEEP-53938A-NCB-W-15-5-RS / RETROFITTING OF ZJU BOLNICA ZVORNIK	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Request for Bids	Open - National	Single Stage - One Envelope				282,138.76	Under Implementation																										
P143580-BA-BEEP-53938A-NCB-W-14-4-RS / Retrofitting of University Hospital Foca	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Request for Bids	Open - National	Single Stage - One Envelope				961,367.55	Under Implementation																										
BEPPAF-P165405-RFB-01-W-20-FBH / Works on reconstruction of (11+9) objects in 2020	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation					2020-09-01			2020-09-11				2020-10-09														
BEPPAF-P165405-RFB-04-W-23-FBH / Works on reconstruction of (1+5) objects in 2023	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation								2023-04-01				2023-05-09														
BEPPAF-P165405-RFB-03-W-22-FBH / Works on reconstruction of 10 objects in 2022	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation					2022-04-01			2022-04-11				2022-05-09														
BEPPAF-P165405-RFB-02-W-21-FBH / Works on reconstruction of 13 objects in 2021	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation					2021-04-01			2021-04-11				2021-05-09														
BEPPAF-P165405-RFB-05-W-21-FBH / Works on reconstruction of 12 objects in 2021.	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation					2021-04-01			2021-04-11				2021-05-09														
BEPPAF-P165405-RFB-06-W-22-FBH / Works on reconstruction of 10 objects in 2022.	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation					2022-04-01			2022-04-11				2022-05-09														

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion											
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual										
P143580-BA-BEEP-53938A-SH-C-14-13-RS / Supply of metering equipment	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Request for Quotations	Open - International			46,774.87	Signed																												
BEPPAF-P165405-RFQ-04-G-23-FBH / Purchasing and Installation Performance Monitoring System for measuring the temperature and humidity (6 buildings - 20232, buildings allocated)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation																												
BEPPAF-P165405-RFQ-05-G-20-FBH / Purchasing and Installation of Equipment required for Energy efficiency information system update (IE Revolving fund)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation																												
BEPPAF-P165405-RFQ-06-G-20-FBH / Purchasing and installation of IT Equipment required PIU	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation																												
BEPPAF-P165405-RFQ-07-G-20-FBH / Purchasing of furniture required PIU	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Quotations	Limited	Single Stage - One Envelope		2,074.95	Completed																												

BEEPAF-P165405-RFQ-08-G-20-FBIH / Contract Management Software	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Quotations	Limited	Single Stage - One Envelope			0.00	Pending Implementation						2020-09-20							2020-10-16	2020-12-15	
BEEPAF-P165405-NCB-01-G-20-FBIH / Purchasing and Installation (Performance Monitoring System for measuring the temperature and humidity) (20 buildings) - 2020, buildings (allocated)?	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope			0.00	Canceled						2020-07-15	2020-07-17					2020-08-07	2020-08-12	2020-08-16	2020-09-05
BEEPAF-P165405-RFB-02-G-22-FBIH / Purchasing and Installation (Performance Monitoring System for measuring the temperature and humidity)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope			0.00	Pending Implementation						2022-01-15	2022-01-17					2022-02-07	2022-02-12	2022-02-16	2022-03-18
BEEPAF-P165405-NCB-02-G-21-FBIH / Purchasing and Installation (Performance Monitoring System for measuring the temperature and humidity) (25 buildings) - 2020, buildings (allocated)?	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope			0.00	Canceled						2021-01-15	2021-01-17					2021-02-07	2021-02-12	2021-02-16	2021-03-08
BEEPAF-P165405-RFB-03-G-23-FBIH / Purchasing and Installation (Performance Monitoring System for measuring the temperature and humidity)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope			0.00	Pending Implementation						2023-01-15	2023-01-17					2023-02-07	2023-02-12	2023-02-16	2023-03-18
BEEPAF-P165405-NCB-03-G-22-FBIH / Purchasing and Installation (Performance Monitoring System for measuring the temperature and humidity) (20 buildings) - 2022, buildings (allocated)?	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope			0.00	Canceled						2022-01-15	2022-01-17					2022-02-07	2022-02-12	2022-02-16	2022-03-08
BEEPAF-P165405-RFB-01-G-21-FBIH / Purchasing and Installation (Performance Monitoring System for measuring the temperature and humidity) (38 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope			0.00	Pending Implementation						2021-02-03	2021-02-05					2021-02-26	2021-03-03	2021-03-07	2021-04-21

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
BA-BEEP-CQ-22-CS-14-5393BA-RS / communication activities services	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Consultant Qualification Selection	Open - International		327,450.52	Signed															2015-06-04	2015-06-11		
BA-BEEP-CQ-08-CS-14-5393BA-RS / performing detailed energy audits, monitoring and evaluation, technical design, supervision and technical documentation for energy labels for retrofitted public buildings	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Consultant Qualification Selection	Open - International		268,186.87	Signed															2015-07-10	2015-07-13		
BEEP-P143580-CQ-02-CS-15-FBIH-II / Performing works supervision, technical monitoring and evaluation and energy labelling	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Consultant Qualification Selection	Open - International		79,112.25	Signed															2015-07-08	2015-12-17		
BEEP-P143580-CQ-02-CS-15-FBIH-I / Performing Works Supervision, Technical Monitoring and Evaluation and Energy Labelling	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Consultant Qualification Selection	Open - International		13,833.13	Signed															2015-07-08	2015-12-17		
BEEP-P143580-CQ-05-CS-15-FBIH and II / Consulting services to perform design, technical monitoring services - (before and after) Works Supervision	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Consultant Qualification Selection	Open - International		300,008.87	Signed															2016-02-12	2016-02-15		
BEEP143580CQ-05-CS-15-FBIH I and II / Design and technical monitoring (Lump Sum) and Supervision (Time Based)	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Consultant Qualification Selection	Open - International		246,401.84	Signed															2016-02-12	2016-02-15		
BA-BEEP-CQ-08-CS-14-5393BA-RS / Performing detailed energy audits, monitoring and evaluation, technical design, supervision and technical documentation for energy labels for retrofitted public buildings	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Consultant Qualification Selection	Open - International		207,519.34	Signed															2016-06-15	2015-07-13		

BA-BEEP-5393BA-Q8-CS-14-16-R5 / Preparation of technical design and works supervision for retrofitting of public buildings	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Quality Based Selection	Open - International	665,521.79	Signed												2016-05-18		2016-05-19		
BEEPAF-P165405-CQ-01-CS-20-FBIH / Detailed energy audits - 30 buildings	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National	158,785.08	Signed	2020-07-10	2020-05-07	2020-07-29									2020-08-20	2020-12-22	2020-08-22	2021-01-11	2020-11-20
BEEPAF-P165405-CQ-02-CS-21-FBIH / Detailed energy audits - 30 buildings	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2021-01-10		2021-01-29									2021-02-20		2021-02-22		2021-05-23
BEEPAF-P165405-CQ-04-CS-20-FBIH / Audit of design (11+9=20 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National	0.00	Under Implementation	2020-07-10	2020-05-08	2020-07-29									2020-08-20		2020-08-22		2020-10-21
BEEPAF-P165405-CQ-06-CS-21-FBIH / Audit of design (19+6=25 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2021-01-10		2021-01-29									2021-02-20		2021-02-22		2021-04-23
BEEPAF-P165405-CQ-08-CS-22-FBIH / Audit of design (14+6=20 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2022-01-10		2022-01-29									2022-03-08		2022-03-10		2022-05-09
BEEPAF-P165405-CQ-09-CS-23-FBIH / Design and technical supervision (1 +5+6 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2023-01-10		2023-01-29									2023-02-20		2023-02-22		2023-08-21
BEEPAF-P165405-CQ-10-CS-23-FBIH / Audit of design (1+5+6 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2023-01-10		2023-01-29									2023-02-20		2023-02-22		2023-04-23
BEEPAF-P165405-CQ-11-CS-20-FBIH / Social monitoring and evaluation (up to 18 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National	251,644.22	Signed	2020-06-10	2020-05-12	2020-06-29									2020-07-20	2020-12-09	2020-07-23	2020-12-11	2020-10-21
BEEPAF-P165405-CQ-12-CS-20-FBIH / Energy certificates	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National	0.00	Under Implementation	2020-07-10	2020-05-15	2020-07-29									2020-08-06		2020-08-22		2020-11-20
BEEPAF-P165405-CQ-13-CS-21-FBIH / Energy certificates	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2021-01-10		2021-01-29									2021-02-06		2021-02-22		2021-05-23
BEEPAF-P165405-CQ-14-CS-22-FBIH / Energy certificates	IDA / 55380	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2022-01-10		2022-01-29									2022-02-06		2022-02-22		2022-05-23
BEEPAF-P165405-CQ-15-CS-23-FBIH / Energy certificates	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2023-01-10		2023-01-29									2023-02-06		2023-02-22		2023-05-23
BEEPAF-P165405-CQ-20-CS-20-FBIH / Training for beneficiaries and energy managements	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National	0.00	Under Implementation	2020-07-10	2020-05-15	2020-07-29									2020-08-06		2020-08-22		2024-06-22
BEEPAF-P165405-CQ-21-CS-21-FBIH / Training for beneficiaries and energy managements	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2021-01-10		2021-01-29									2021-02-06		2021-02-22		2024-12-23
BEEPAF-P165405-CQ-22-CS-22-FBIH / Training for beneficiaries and energy managements	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2022-01-10		2022-01-29									2022-02-06		2022-02-22		2025-12-23
BEEPAF-P165405-CQ-23-CS-23-FBIH / Training for beneficiaries and energy managements	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2023-01-10		2023-01-29									2023-02-06		2023-02-22		2026-12-23
BEEPAF-P165405-CQ-24-CS-20-FBIH / Other training and capacity building (local Governments, local energy service providers, etc.)	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2020-11-01		2020-11-15									2020-12-07		2020-12-09		2024-10-09
BEEPAF-P165405-CQ-25-CS-20-FBIH / Capacity building Ministry and PIU	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2020-09-01		2020-09-15									2020-10-07		2020-10-09		2024-08-09
BEEPAF-P165405-CQ-26-CS-21-FBIH / Targeted women training	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2021-04-01		2021-04-15									2021-05-07		2021-05-09		2025-03-09
BEEPAF-P165405-CQ-27-CS-20-FBIH / Energy efficiency information system updates (e.g. EE Revolving Fund)	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2020-07-01		2020-07-15									2020-08-06		2020-08-08		2024-06-08
BEEPAF-P165405-CQ-28-CS-20-FBIH / Communication and Promotion Public Campaigns	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National	301,660.93	Signed	2020-05-10	2020-05-07	2020-05-29									2020-06-06	2020-10-16	2020-06-22	2020-10-16	2024-04-22
BEEPAF-P165405-CQ-03-CS-20-FBIH / Design and technical supervision (10 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2020-07-10		2020-07-29									2020-08-06		2020-08-22		2021-02-18

BEPAF-P165405-CQ-05-CS-21-FBH / Design and technical supervision (10 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2021-01-10		2021-01-29	2021-02-06							2021-02-20		2021-02-22		2021-08-21
BEPAF-P165405-CQ-07-CS-22-FBH / Design and technical supervision (10 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2022-01-10		2022-01-29	2022-02-06							2022-02-20		2022-02-22		2022-08-21
BEPAF-P165405-CQ-29-CS-20-FBH / Design and technical supervision (10 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2020-07-10	2020-05-08	2020-07-29	2020-08-06							2020-08-20		2020-08-22		2021-02-18
BEPAF-P165405-CQ-30-CS-21-FBH / Design and technical supervision (10 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2021-01-10		2021-01-29	2021-02-06							2021-02-20		2021-02-22		2021-08-21
BEPAF-P165405-CQ-31-CS-21-FBH / Design and technical supervision (5 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2021-01-10		2021-01-29	2021-02-06							2021-02-20		2021-02-22		2021-08-21
BEPAF-P165405-CQ-32-CS-22-FBH / Design and technical supervision (10 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2022-01-10		2022-01-29	2022-02-06							2022-02-20		2022-02-22		2022-08-21

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion						
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual					
P143580-BA-BEEP-5393BA-IC-CS-15-25-RS / ACCOUNTANT AND DISBURSEMENT SPECIALIST	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Individual Consultant Selection	Open		67,137.44	Signed						2015-06-18		2015-08-01							
BEEP-P143580-SS-28-CS-15-FBH / Consulting services for Financial software procurement	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Direct Selection	Direct		9,881.71	Signed								2015-12-16							
BEEP-P143580-IC-25-CS-14-FBH / Procurement Specialist	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Individual Consultant Selection	Open		132,009.13	Terminated						2015-11-28		2015-12-16							
BEEP-P143580-IC-26-CS-14-FBH / Technical Expert	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Individual Consultant Selection	Open		99,378.05	Terminated						2015-11-28		2015-12-16							
BEEP-P143580-IC-005-FBH / Technical Expert I in the Project Implementation Unit of the Federation Ministry of Physical Planning	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Individual Consultant Selection	Open		99,378.05	Terminated						2015-11-28		2015-12-16							
BEEP-P143580-IC-27-CS-14-FBH / For a Administrative Assistant in the Project Implementation Unit of the Federation Ministry of Physical Planning	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Individual Consultant Selection	Open		42,932.38	Canceled						2015-11-28									
BEEP-P143580-IC-24-CS-14-FBH / FOR PROJECT COORDINATOR (PC) IN THE IMPLEMENTATION UNIT OF THE FEDERATION MINISTRY OF PHYSICAL PLANNING	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Individual Consultant Selection	Open		154,133.89	Terminated						2015-11-28		2015-12-16							
BEEP-P143580-IC-003-FBH / For a Administrative Assistant in the Project Implementation Unit of the Federation Ministry of Physical Planning	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Individual Consultant Selection	Open		37,108.18	Terminated						2015-12-22		2015-12-16							
BEEP-P143580-IC-06-CS-14-FBH / FINANCIAL SPECIALIST	IDA / 53380	Energy Efficiency Investments in Public Facilities	Prior	Individual Consultant Selection	Open		18,422.29	Under Implementation						2017-05-09									
P143580-BA-BEEP-5393BA-IC-CS-15-26-RS / Procurement Manager	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Individual Consultant Selection	Open		33,928.37	Signed						2017-11-06		2017-11-01							
BEPAF-P165405-IC-16-CS-20-FBH / Development / Technical Assistance for EE Revolving fund / Revolving Fund Expert	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Individual Consultant Selection	Limited		27,391.12	Signed	2020-05-10	2020-06-09	2020-05-15	2020-09-09	2020-06-20	2020-10-22	2020-06-22	2020-10-22	2024-04-22						
BEPAF-P165405-IC-17-CS-20-FBH / Development / Technical Assistance for EE Revolving fund /Financial Expert	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Individual Consultant Selection	Limited		19,356.37	Signed	2020-05-10	2020-06-09	2020-05-15	2020-09-09	2020-06-20	2020-10-22	2020-06-22	2020-10-22	2024-04-22						
BEPAF-P165405-IC-18-CS-20-FBH / Development / Technical Assistance for EE Revolving fund /Policy & Regulatory Expert	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Individual Consultant Selection	Limited		17,832.76	Signed	2020-05-10	2020-07-23	2020-05-15	2020-09-09	2020-06-20	2020-10-22	2020-06-22	2020-10-22	2024-04-22						

BEEPAF-P165405-IC-19-CS-20-FBH / Development / Technical Assistance for EE Revolving Fund / Technical Expert	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Individual Consultant Selection	Limited	8,345.73	Signed	2020-05-10	2020-06-09	2020-05-15	2020-09-10	2020-06-20	2020-10-22	2020-06-22	2020-10-22	2024-04-22	
BEEPAF-P165405-IC-07-CS-20-FBH / Contract Management Expert	IBRD / 89060	Project Management	Post	Individual Consultant Selection	Limited	102,941.57	Signed	2020-05-01	2020-02-21	2020-05-01	2020-05-08	2020-06-06	2020-05-18	2020-06-08	2020-05-18	2024-05-01	
BEEPAF-P165405-IC-08-CS-20-FBH / Administrative Assistant	IBRD / 89060	Project Management	Post	Individual Consultant Selection	Limited	54,633.24	Signed	2020-05-01	2020-02-18	2020-05-01	2020-05-08	2020-06-06	2020-05-18	2020-06-08	2020-05-18	2024-05-01	
BEEPAF-P165405-IC-01-CS-20-FBH / Project Leader	IBRD / 89060	Project Management	Prior	Individual Consultant Selection	Direct	121,680.15	Signed	2020-05-10	2020-06-04	2020-05-23	2020-06-04	2020-06-06	2020-06-08	2020-06-08	2020-06-09	2024-05-01	
BEEPAF-P165405-IC-05-CS-20-FBH / Technical Expert II	IBRD / 89060	Project Management	Prior	Individual Consultant Selection	Direct	96,181.67	Signed	2020-05-10	2020-06-04	2020-05-23	2020-06-04	2020-06-06	2020-06-08	2020-06-08	2020-06-09	2024-05-01	
BEEPAF-P165405-IC-04-CS-20-FBH / Technical Expert I	IBRD / 89060	Project Management	Prior	Individual Consultant Selection	Direct	96,181.67	Signed	2020-05-10	2020-06-04	2020-05-23	2020-06-04	2020-06-06	2020-06-08	2020-06-08	2020-06-09	2024-05-01	
BEEPAF-P165405-IC-06-CS-20-FBH / Technical Expert III	IBRD / 89060	Project Management	Prior	Individual Consultant Selection	Direct	96,181.67	Signed	2020-05-10	2020-06-04	2020-05-23	2020-06-04	2020-06-06	2020-06-08	2020-06-08	2020-06-09	2024-05-01	
BEEPAF-P165405-IC-02-CS-20-FBH / Procurement Specialist	IBRD / 89060	Project Management	Prior	Individual Consultant Selection	Direct	96,181.67	Signed	2020-05-10	2020-06-04	2020-05-23	2020-06-04	2020-06-06	2020-06-08	2020-06-08	2020-06-09	2024-05-01	
BEEPAF-P165405-IC-03-CS-20-FBH / Financial Management Specialist	IBRD / 89060	Project Management	Prior	Individual Consultant Selection	Direct	96,181.67	Signed	2020-05-10	2020-06-04	2020-05-23	2020-06-04	2020-06-06	2020-06-08	2020-06-08	2020-06-09	2024-05-01	