

PROCUREMENT PLAN

Project information: Bosnia and Herzegovina - Energy Efficiency Project - P143580

Project Implementation agency: Federal Ministry of Physical Planning

Date of the Procurement Plan: 4/30/2020

Period covered by this Procurement Plan: 2020-2024

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

If the Borrower and the Bank agreed to use the Borrower’s national open competitive procurement arrangements, it will be subject to paragraph 5.4 of the Procurement Regulations.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: ***Not Applicable***

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations: *Not Applicable*

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations **(Goods and Works)**.

Goods: is not applicable;

Works: is not applicable.

Other Relevant Procurement Information.

None.

PROCUREMENT PLAN Bosnia and Herzegovina : Energy Efficiency Project

General Information

Country: Bosnia and Herzegovina **Bank's Approval Date of the Original Procurement Plan:** 2020-03-13
Revised Plan Date(s): (comma delineated, leave blank) 2023-05-10
Project ID: P143580 **GPN Date:** 2020-03-19
Project Name: Energy Efficiency Project
Loan / Credit No.: IDA / 53930, IDA / 55380, IBRD / 89060
Executing Agency: Federal Ministry of Physical Planning-Project Implementation Unit

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion							
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual						
BEEP-P143580-NCB-29-W-15 FBH / Works for implementation of energy efficiency measures for University of Clinical Center Sarajevo (Department of Orthopedic and Trauma)	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Request for Bids	Open - National	Single Stage - One Envelope				708,250.25	Signed														2015-07-08			2016-01-07							
BEEP-PI 4 3580-NCB-30-W15 - FBH / Works for implementation of energy efficiency measures for university clinic at center Mostar Lot 1 and university clinic center Tuzla surgery clinic Gradina Lot 2	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Request for Bids	Open - National	Single Stage - One Envelope				1,061,492.18	Signed																	2015-09-29		2015-12-18					
P143580-BA-BEEP-5393BA-NCB-W15-5-RS / RETROFITTING OF JZU BOLNICA ZVORNIK	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under Implementation																	2016-04-20							
P143580-BA-BEEP-5393BA-NCB-W14-4-RS / Refurbishing of University Hospital Foca	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under Implementation																	2016-04-20							
BEEPAF-P165405-RFB-04-W-23-FBH / Works on reconstruction of (1+5) objects in 2023	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation						2023-04-01			2023-04-11								2023-05-09		2023-05-23		2023-06-17	2023-10-15		
BEEPAF-P165405-RFB-03-W-22-FBH / Works on reconstruction of 10 objects in 2022	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Signed						2022-04-01	2022-04-28	2022-04-11									2022-05-09	2022-05-30	2022-05-23	2022-06-17	2022-06-17	2022-10-15		
BEEPAF-P165405-RFB-02-W-21-FBH / Works on reconstruction of 13 objects in 2021	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				573,284.47	Signed						2021-04-01	2021-05-28	2021-04-11	2021-05-28								2021-05-09	2021-06-28	2021-05-23	2021-06-30	2021-06-17	2021-07-26	2021-10-15	
BEEPAF-P165405-RFB-05-W-21-FBH / Works on reconstruction of 12 objects in 2021.	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,168,669.67	Signed						2021-04-01	2021-05-31	2021-04-11	2021-05-31								2021-05-09	2021-06-30	2021-05-23	2021-07-01	2021-06-17	2021-07-26	2021-10-15	
BEEPAF-P165405-RFB-06-W-22-FBH / Works on reconstruction of 10 objects in 2022.	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under Implementation						2022-04-01	2022-07-04	2022-04-11									2022-05-09	2022-08-02	2022-05-23	2022-08-25	2022-06-17		2022-10-15	
BEEPAF-165405-RFB-07-W-21-FBH / Works on reconstruction of 2 objects in Canton Tuzla	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				535,364.38	Signed						2021-06-15	2021-06-18	2021-06-20	2021-06-18								2021-07-20	2021-07-16	2021-07-30	2021-07-26	2021-08-16	2021-09-02	2021-12-14	
BEEPAF-165405-RFB-08-W-21-FBH / Works on reconstruction of 5 objects in ZE-DO canton	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,381,877.21	Signed						2021-06-15	2021-06-23	2021-06-20	2021-06-23								2021-07-20	2021-07-21	2021-07-30	2021-09-08	2021-08-16	2021-09-28	2021-12-14	
BEEPAF-165405-RFB-09-W-21-FBH / Works on reconstruction of 5 objects in ZE-DO canton	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,315,821.08	Signed						2021-06-16	2021-06-23	2021-06-21	2021-06-23								2021-07-21	2021-07-21	2021-07-31	2021-08-25	2021-08-17	2021-09-17	2021-12-15	
BEEPAF-165405-RFB-10-W-21-FBH / Works on reconstruction of 5 objects in ZE-DO canton	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				2,691,539.60	Signed						2021-06-17	2021-06-23	2021-06-22	2021-06-23								2021-07-22	2021-07-21	2021-08-01	2021-09-03	2021-08-18	2021-09-28	2021-12-16	
BEEPAF-165405-RFB-11-W-21-FBH / Works on reconstruction of 5 objects in ZE-DO canton	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				925,811.86	Signed						2021-06-18	2021-06-23	2021-06-23	2021-06-23								2021-07-23	2021-07-21	2021-08-02	2021-08-25	2021-08-19	2021-09-17	2021-12-17	
BEEPAF-P165405-RFB-01-W-20-FBH / Works on reconstruction of 3 objects in KS	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Canceled						2021-06-14	2021-06-17	2021-06-17	2021-06-17								2021-07-17		2021-07-27		2021-08-13		2021-12-11	
BEEPAF-P165405-RFB-12-W-21-FBH / Works on reconstruction of objects: LOT 1: Poliklinika sa plucne bolesti "Podriastov", LOT 2: UKCS Klinika za urgentnu medicinu Sarajevo, LOT 3: UKCS Klinika za fizikalnu medicinu i rehabilitaciju	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				2,143,608.71	Signed						2021-09-10	2021-10-01	2021-09-15									2021-10-15	2021-10-29	2021-10-29	2021-11-29	2021-11-17	2022-01-10	2022-03-17	
BEEPAF-P165405-RFB-13-W-22-FBH / Works on reconstruction on one object in Canton Sarajevo	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Signed						2022-07-16	2022-07-27	2022-07-21										2022-08-18	2022-08-25	2022-09-01	2022-08-25	2022-09-20		2023-01-18

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion								
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual							
P143580-BA-BEEP-5393BA-H-G-14-13-RS / Supply of metering equipment	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Request for Quotations	Open - International			46,774.87	Signed																									2016-03-22

BEEPAF-P165405-RFQ-04-G-23-FBIH / Purchasing and Installation (Performance Monitoring System for measuring the temperature and humidity) (6 buildings) - 2023.2. bulidngs (allocated)*	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2023-01-20						2023-02-07	2023-02-27		
BEEPAF-P165405-RFQ-05-G-20-FBIH / Purchasing and Installation of Equipment required for Energy efficiency information system update (EE R evolving fund)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2020-09-06						2020-09-24	2020-10-14		
BEEPAF-P165405-RFQ-06-G-20-FBIH / Purchasing and Installation of IT Equipment required PIU	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Quotations	Limited	Single Stage - One Envelope		27,764.72	Signed							2020-05-20	2021-01-08					2020-06-07	2021-02-15	2020-06-27	
BEEPAF-P165405-RFQ-07-G-20-FBIH / Purchasing of Furniture required PIU	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Quotations	Limited	Single Stage - One Envelope		2,074.95	Completed							2020-05-20	2020-05-29					2020-06-07	2020-10-26	2020-06-27	2020-11-30
BEEPAF-P165405-RFQ-08-G-20-FBIH / Contract Management Software	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2020-09-20						2020-10-16	2020-12-15		
BEEPAF-P165405-NCB-01-G-20-FBIH / Purchasing and Installation (Performance Monitoring System for measuring the temperature and humidity) (20 buildings) - 2020. bulidngs (allocated)*	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Canceled				2020-07-15		2020-07-17				2020-08-07		2020-08-12	2020-08-16	2020-09-05		
BEEPAF-P165405-RFB-02-G-21-FBIH / Purchasing and Installation (Performance Monitoring System for measuring the temperature and humidity)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation				2022-01-15		2022-01-17				2022-02-07		2022-02-12	2022-02-16	2022-03-18		
BEEPAF-P165405-NCB-02-G-21-FBIH / Purchasing and Installation (Performance Monitoring System for measuring the temperature and humidity) (25 buildings) - 2020. bulidngs (allocated)*	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Canceled				2021-01-15		2021-01-17				2021-02-07		2021-02-12	2021-02-16	2021-03-08		
BEEPAF-P165405-RFB-03-G-23-FBIH / Purchasing and Installation (Performance Monitoring System for measuring the temperature and humidity)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation				2023-01-15		2023-01-17				2023-02-07		2023-02-12	2023-02-16	2023-03-18		
BEEPAF-P165405-NCB-03-G-22-FBIH / Purchasing and Installation (Performance Monitoring System for measuring the temperature and humidity) (20 buildings) - 2022. bulidngs (allocated)*	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Canceled				2022-01-15		2022-01-17				2022-02-07		2022-02-12	2022-02-16	2022-03-08		
BEEPAF-P165405-RFB-01-G-21-FBIH / Purchasing and Installation (Performance Monitoring System for measuring the temperature and humidity) (38 buildings)*	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope		174,238.32	Signed				2021-02-03	2021-02-08	2021-02-05				2021-02-26	2021-03-02	2021-03-03	2021-03-11	2021-03-07	2021-03-23	2021-04-21
BEEPAF-P165405-RFQ-09-G-21-FBIH / Purchasing and Installation (Performance Monitoring System for measuring the temperature and humidity)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Quotations	Limited	Single Stage - One Envelope		23,718.00	Signed							2021-07-03	2021-09-24					2021-07-26	2021-10-26	2021-08-25	
BEEPAF-P165405-RFQ-10-G-21-FBIH / Procurement of equipment for video conference	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Quotations	Limited	Single Stage - One Envelope		9,991.83	Signed							2021-06-30	2021-09-10					2021-07-23	2021-10-15	2021-09-21	
BEEPAF-P165405-RFQ-11-G-22-FBIH / Equipment for measuring the heat energy consumption and temperature/humidity and Equipment for remote reading of meters in a wired M-bus system	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Canceled							2022-07-25	2022-09-07					2022-08-17	2022-10-16		
BEEPAF-P165405-RFQ-12-G-22-FBIH / Equipment for measuring the heat energy consumption and internal and external temperatures and Equipment for remote reading of meters in a wired M-bus system	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Signed							2022-10-13						2022-11-09	2023-03-09		
BEEPAF-P165405-RFB-03-G-22-FBIH / Equipment for measuring the heat energy consumption/temperatures and Equipment for remote reading of meters in a wired M-bus system	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation				2022-11-28		2022-11-30				2022-12-28		2022-12-29	2023-01-15	2023-05-15		

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
BEEPAF-P165405-RFB-01-NC-5-21-FBIH / ENERGY EFFICIENCY SERVICES for implementation of energy efficiency measures, including engineering design, construction works, measurement and verification of savings and first year operations and maintenance services	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation						2021-06-30		2021-07-05					2021-08-04	2021-08-19	2021-09-07	2023-03-11		

CONSULTING FIRMS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion			
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
BA-BEEP-CQ-22-CS-14-5393 BA-RS / communication activities services	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Consultant Qualification Selection	Open - International		327,450.52	Signed																				
BA-BEEP-CQ-08-CS-14-5393 BA-RS / performing detailed energy audits, monitoring and evaluation, technical design, supervision and technical documentation for energy labelling for retrofitted public buildings	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Consultant Qualification Selection	Open - International		268,186.87	Signed																				
BEEP-P143580-CQ-02-CS-15-FBIH II / Performing works supervision, technical monitoring and evaluation and energy labelling	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Consultant Qualification Selection	Open - International		79,112.25	Signed																				
BEEP-P143580-CQ-02-CS-15-FBIH I / Performing Works Supervision, Technical Monitoring and Evaluation and Energy Labelling	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Consultant Qualification Selection	Open - International		13,833.13	Signed																				
BEEP-P143580-CQ-05-CS-15-FBIH I and II / Consulting services to perform design, technical monitoring services - (before and after) Works Supervision	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Consultant Qualification Selection	Open - International		300,008.87	Signed																				
BEEP-P143580-CQ-05-CS-13-FBIH I and II / Design and technical monitoring (Lump Sum) and Supervision (Time Based)	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Consultant Qualification Selection	Open - International		246,401.84	Signed																				
BA-BEEP-CQ-08-CS-14-5393 BA-RS / Performing detailed energy audits, monitoring and evaluation, technical design, supervision and technical documentation for energy labelling for retrofitted public buildings	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Consultant Qualification Selection	Open - International		207,519.34	Signed																				
BA-BEEP-5393BA-QB5-CS-14-16-RS / Preparation of technical design and works supervision for retrofitting of public buildings	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Quality Based Selection	Open - International		665,521.79	Signed																				
BEEPAP-P165405-CQ-01-CS-20-FBIH / Detailed energy audits - 50 buildings	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		158,785.08	Signed	2020-07-10	2020-05-07	2020-07-29	2020-08-06	2020-11-11							2020-08-20	2020-12-22	2020-08-23	2021-01-11	2020-11-20				
BEEPAP-P165405-CQ-04-CS-20-FBIH / Audit of design (11 +9=20 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		120,339.23	Signed	2020-07-10	2020-05-08	2020-07-29	2020-08-06	2021-01-28							2020-08-20	2021-02-16	2020-08-23	2021-03-03	2020-10-21				
BEEPAP-P165405-CQ-08-CS-22-FBIH / Audit of design (14 +6=20 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2022-01-10		2022-01-29	2022-02-06								2022-03-08		2022-03-10		2022-05-09				
BEEPAP-P165405-CQ-09-CS-23-FBIH / Design and technical supervision (1+5=6 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2023-01-10		2023-01-29	2023-02-06								2023-02-20		2023-02-22		2023-08-21				
BEEPAP-P165405-CQ-10-CS-23-FBIH / Audit of design (1+5=6 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2023-01-10		2023-01-29	2023-02-06								2023-02-20		2023-02-22		2023-04-23				
BEEPAP-P165405-CQ-11-CS-20-FBIH / Social monitoring and evaluation (up to 18 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		251,644.22	Signed	2020-06-10	2020-05-12	2020-06-29	2020-07-07	2020-10-09							2020-07-20	2020-12-09	2020-07-23	2020-12-11	2020-10-21				
BEEPAP-P165405-CQ-12-CS-20-FBIH / Energy certificates	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2020-07-10	2020-05-15	2020-07-29	2020-08-06								2020-08-20		2020-08-22		2020-11-20				
BEEPAP-P165405-CQ-14-CS-22-FBIH / Energy certificates	IDA / 53580	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2022-01-10		2022-01-29	2022-02-06								2022-02-20		2022-02-22		2022-05-23				
BEEPAP-P165405-CQ-15-CS-23-FBIH / Energy certificates	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2023-01-10		2023-01-29	2023-02-06								2023-02-20		2023-02-22		2023-05-23				
BEEPAP-P165405-CQ-20-CS-20-FBIH / Training for beneficiaries and energy managers	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National		39,567.33	Signed	2020-07-10	2021-12-08	2020-07-29	2020-08-06	2022-02-11							2020-08-20	2022-03-11	2020-08-22	2022-03-21	2024-06-22				
BEEPAP-P165405-CQ-22-CS-22-FBIH / Training for beneficiaries and energy managers	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2022-01-10		2022-01-29	2022-02-06								2022-02-20		2022-02-22		2025-12-23				
BEEPAP-P165405-CQ-23-CS-23-FBIH / Training for beneficiaries and energy managers	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2023-01-10		2023-01-29	2023-02-06								2023-02-20		2023-02-22		2026-12-23				
BEEPAP-P165405-CQ-24-CS-20-FBIH / Other training and capacity building (local Governments, local energy service providers, etc.)	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National		0.00	Cancelled	2020-11-01		2020-11-15	2020-11-23								2020-12-07		2020-12-09		2024-10-09				
BEEPAP-P165405-CQ-28-CS-20-FBIH / Communication and Promotion Public Campaigns	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National		301,660.93	Signed	2020-05-10	2020-05-07	2020-05-29	2020-06-06	2020-08-03							2020-06-20	2020-10-16	2020-06-23	2020-10-16	2024-04-22				
BEEPAP-P165405-CQ-03-CS-20-FBIH / Design and technical supervision (10 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		111,916.78	Signed	2020-07-10	2020-12-17	2020-07-29	2020-08-06	2021-01-26							2020-08-20	2021-02-19	2020-08-23	2021-03-03	2021-02-18				
BEEPAP-P165405-CQ-07-CS-22-FBIH / Design and technical supervision (10 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2022-01-10		2022-01-29	2022-02-06								2022-02-20		2022-02-22		2022-08-21				

BEPAF-P165405-CO-29-CS-20-FBII / Design and technical supervision (10 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National	55,048.49	Signed	2020-07-10	2020-05-08	2020-07-29		2020-08-06	2021-01-26							2020-08-20	2021-02-10	2020-08-22	2021-03-03	2021-02-18
BEPAF-P165405-CO-30-CS-22-FBII / Design and technical supervision (10 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National	289,020.60	Signed	2021-01-10	2020-12-17	2021-01-29		2021-02-06	2021-01-26							2021-02-20	2021-02-10	2021-02-22	2021-03-03	2021-08-21
BEPAF-P165405-CO-31-CS-22-FBII / Design and technical supervision (5 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National	35,132.00	Signed	2021-01-10	2020-12-17	2021-01-29		2021-02-06	2021-01-26							2021-02-20	2021-02-19	2021-02-22	2021-03-03	2021-08-21
BEPAF-P165405-CO-32-CS-22-FBII / Design and technical supervision (10 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2022-01-10		2022-01-29		2022-02-06								2022-02-20		2022-02-22		2022-08-21
BEPAF-P165405-CO-05-CS-21-FBII / Design and technical supervision (11 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National	142,441.79	Signed	2021-06-18	2021-07-29	2021-07-02	2021-07-30	2021-07-12	2021-09-16							2021-07-27	2021-10-07	2021-08-02	2021-11-21	2021-10-31
BEPAF-P165405-CO-33-CS-21-FBII / Design and technical supervision (7 objects)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National	156,534.09	Signed	2021-06-18	2021-07-30	2021-07-02		2021-07-12	2021-09-22							2021-07-27	2021-10-06	2021-08-02	2021-11-21	2021-10-01
BEPAF-P165405-CO-06-CS-21-FBII / Audit of design (7 buildings)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National	42,051.18	Signed	2021-07-30	2021-07-30	2021-08-13		2021-08-23	2021-11-11							2021-09-06	2021-12-01	2021-09-12	2021-12-08	2021-11-11
BEPAF-P165405-CO-02-CS-21-FBII / Detailed energy audits - 52 buildings	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National	199,355.48	Signed	2021-01-10	2021-08-26	2021-01-29		2021-02-06	2021-09-22							2021-02-20	2021-10-06	2021-02-22	2021-11-05	2021-05-23
BEPAF-P165405-CO-13-CS-21-FBII / Energy certificates	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National	135,918.81	Signed	2021-10-29	2021-12-13	2021-11-12		2021-11-22	2022-02-11							2021-12-06	2022-04-10	2021-12-12	2022-04-15	2022-02-10
BEPAF-P165405-CO-21-CS-21-FBII / Training for beneficiaries and energy managers	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2021-10-29		2021-11-12		2021-11-22								2021-12-06		2021-12-12		2022-02-10
BEPAF-P165405-CO-34-CS-21-FBII / Stocktaking of all public buildings, development of digital map-based platforms, overview of the public buildings that need the EE renovation	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National	265,077.74	Signed	2021-11-22	2021-12-13	2021-12-06		2021-12-19	2022-03-07							2022-01-08	2022-03-30	2022-01-16	2022-04-21	2022-07-15
BEPAF-P165405-CO-35-CS-21-FBII / Assessment of the energy use and energy savings through EE investment in eligible public buildings	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National	239,867.10	Signed	2021-11-22	2021-12-13	2021-12-06		2021-12-19	2022-03-07							2022-01-08	2022-03-30	2022-01-16	2022-04-21	2022-07-15
BEPAF-P165405-CO-36-CS-21-FBII / TA to the Revolving fund	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National	107,010.86	Signed	2021-11-22	2021-12-08	2021-12-06		2021-12-19	2022-03-15							2022-01-08	2022-04-01	2022-01-16	2022-04-15	2022-07-15
BEPAF-P165405-CO-25-CS-20-FBII / Capacity building Ministry and PIU	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National	118,515.67	Signed	2021-11-22	2021-11-26	2021-12-06		2021-12-19	2022-03-22							2022-01-08	2022-03-08	2022-01-16	2022-04-15	2023-04-11
BEPAF-P165405-CO-26-CS-21-FBII / Targeted women training	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National	109,392.87	Signed	2021-11-22	2021-12-08	2021-12-06		2021-12-19	2022-02-11							2021-12-21	2022-03-15	2021-12-29	2022-03-27	2022-06-27
BEPAF-P165405-CO-27-CS-20-FBII / Energy efficiency information system updates (e.g. EE Revolving fund)	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National	0.00	Under Implementation	2021-11-22	2021-12-08	2021-12-06		2021-12-19								2022-01-08		2022-01-16		2022-07-15
BEPAF-P165405-CO-37-CS-22-FBII / Design and works supervision (14 objects)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National	0.00	Under Implementation	2022-11-22	2022-11-22	2022-12-06		2022-12-16	2023-02-02							2022-12-23	2023-02-20	2022-12-28		2023-03-28
BEPAF-P165405-CO-38-CS-22-FBII / Design and works supervision (11 objects)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National	0.00	Signed	2022-11-22	2022-11-22	2022-12-06		2022-12-16	2023-02-02							2022-12-23	2023-02-20	2022-12-28		2023-03-28
BEPAF-P16405-CO-39-CS-2-FBII / Audit of design (25 objects)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National	0.00	Signed	2022-11-22	2022-11-22	2022-12-06		2022-12-16	2023-02-02							2022-12-23	2023-02-20	2022-12-28		2023-03-28
BEPAF-P165405-CO-40-CS-23-FBII / Energy certification (up to 30 objects)	IBRD / 89060	Energy Efficiency Investments in Public Facilities	Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2023-06-20		2023-07-04		2023-07-14								2023-07-21		2023-07-26		2023-10-24
BEPAF-P165405-CO-41-CS-23-FBII / Energy training (up to 30 objects)	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2023-06-20		2023-07-04		2023-07-14								2023-07-21		2023-07-26		2023-10-24
BEPAF-P165405-CO-45-CS-23-FBII / Provision of consulting services related to the development of Study of alternative heating systems in buildings in FBII	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2023-05-10		2023-05-24		2023-06-10								2023-06-13		2023-06-19		2024-01-15
BEPAF-P165405-CO-46-CS-23-FBII / Provision of consulting services related to the preparation and organization of the Second International Conference on Energy Efficiency in Public Buildings	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2023-05-10		2023-05-24		2023-06-10								2023-06-13		2023-07-16		2023-07-31
BEPAF-P165405-CO-43-CS-23-FBII / Provision of consulting services related to drafting the amendments and additions to the Regulation on conducting energy audits and issuing energy certificates and to the Rulebook on minimum requirements for the energy characteristics of buildings	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2023-05-10		2023-05-24		2023-06-01								2023-06-17		2023-07-07		2024-01-03

BEEPAF-P165405-C0-42-CS-23-FBIH / Provision of consulting services related to the development of the Second Operational Plan for improving energy efficiency in FBIH institutions	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2023-05-10	2023-05-24	2023-06-10								2023-06-13	2023-07-16	2024-02-11
BEEPAF-P165405-C0-44-CS-23-FBIH / Provision of consulting services related to the development of the Guidelines for energy renovation of buildings, which have the status of a national monument or are located within the scope of the buffer zone of the national monument of the amb	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2023-05-10	2023-05-24	2023-06-10								2023-06-13	2023-06-19	2023-12-16

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion			
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
P143580-BA-BEEP-5393BA-IC-CS-15-25-RS / ACCOUNTANT AND DISBURSEMENT SPECIALIST	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Individual Consultant Selection	Open		67,137.44	Signed						2015-06-18		2015-08-01				
BEEP-P143580-555-28-CS-15-FBIH / Consulting services of Financial software procurement	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Direct Selection	Direct		9,881.71	Signed									2015-12-16			
BEEP-P143580-IC-25-CS-14-FBIH / Procurement Specialist	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Individual Consultant Selection	Open		132,009.13	Terminated						2015-11-28		2015-12-16				
BEEP-P143580-IC-26-CS-14-FBIH / Technical Expert	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Individual Consultant Selection	Open		99,378.05	Terminated						2015-11-28		2015-12-16				
BEEP-P143580-IC-005-FBIH / Technical Expert I in the Project Implementation Unit of the Federation Ministry of Physical Planning	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Individual Consultant Selection	Open		99,378.05	Terminated						2015-11-28		2015-12-16				
BEEP-P143580-IC-27-CS-14-FBIH / For a Administrative Assistant in the Project Implementation Unit of the Federation Ministry of Physical Planning	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Individual Consultant Selection	Open		42,932.38	Canceled						2015-11-28						
BEEP-P143580-IC-24-CS-14-FBIH / FOR PROJECT COORDINATOR (PC) IN THE IMPLEMENTATION UNIT OF THE FEDERATION MINISTRY OF PHYSICAL PLANNING	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Individual Consultant Selection	Open		154,133.89	Terminated						2015-11-28		2015-12-16				
BEEP-P143580-IC-003-FBIH / For a Administrative Assistant in the Project Implementation Unit of the Federation Ministry of Physical Planning	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Individual Consultant Selection	Open		37,108.18	Terminated						2015-12-22		2015-12-16				
BEEP-P143580-IC-06-CS-14-FBIH / FINANCIAL SPECIALIST	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Individual Consultant Selection	Open		0.00	Under Implementation						2017-05-09						
P143580-BA-BEEP-5393BA-IC-CS-15-26-RS / Procurement Manager	IDA / 53930	Energy Efficiency Investments in Public Facilities	Prior	Individual Consultant Selection	Open		33,928.37	Signed						2017-11-06		2017-11-01				
BEEPAF-P165405-IC-16-CS-20-FBIH / Development / Technical Assistance for EE Revolving fund / Revolving Fund Expert	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Individual Consultant Selection	Limited		27,391.12	Signed	2020-05-10	2020-06-09	2020-05-15	2020-09-09	2020-06-20	2020-10-22	2020-06-22	2020-10-22	2024-04-22			
BEEPAF-P165405-IC-17-CS-20-FBIH / Development / Technical Assistance for EE Revolving fund / Financial Expert	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Individual Consultant Selection	Limited		19,356.37	Signed	2020-05-10	2020-06-09	2020-05-15	2020-09-09	2020-06-20	2020-10-22	2020-06-22	2020-10-22	2024-04-22			
BEEPAF-P165405-IC-18-CS-20-FBIH / Development / Technical Assistance for EE Revolving fund / Policy & Regulatory Expert	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Individual Consultant Selection	Limited		17,832.76	Signed	2020-05-10	2020-07-23	2020-05-15	2020-09-09	2020-06-20	2020-10-22	2020-06-22	2020-10-22	2024-04-22			
BEEPAF-P165405-IC-19-CS-20-FBIH / Development / Technical Assistance for EE Revolving fund / Technical Expert	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Individual Consultant Selection	Limited		25,448.73	Signed	2020-05-10	2020-06-09	2020-05-15	2020-09-10	2020-06-20	2020-10-22	2020-06-22	2020-10-22	2024-04-22			
BEEPAF-P165405-IC-07-CS-20-FBIH / Contract Management Expert	IBRD / 89060	Project Management	Post	Individual Consultant Selection	Limited		102,941.57	Signed	2020-05-01	2020-02-21	2020-05-01	2020-05-08	2020-06-06	2020-05-18	2020-06-08	2020-05-18	2024-05-01			
BEEPAF-P165405-IC-08-CS-20-FBIH / Administrative Assistant	IBRD / 89060	Project Management	Post	Individual Consultant Selection	Limited		54,633.24	Signed	2020-05-01	2020-02-18	2020-05-01	2020-05-08	2020-06-06	2020-05-18	2020-06-08	2020-05-18	2024-05-01			
BEEPAF-P165405-IC-01-CS-20-FBIH / Project Leader	IBRD / 89060	Project Management	Prior	Individual Consultant Selection	Direct		121,680.15	Signed	2020-05-10	2020-06-04	2020-05-23	2020-06-04	2020-06-06	2020-06-08	2020-06-08	2020-06-09	2024-05-01			
BEEPAF-P165405-IC-05-CS-20-FBIH / Technical Expert II	IBRD / 89060	Project Management	Prior	Individual Consultant Selection	Direct		96,181.67	Signed	2020-05-10	2020-06-04	2020-05-23	2020-06-04	2020-06-06	2020-06-08	2020-06-08	2020-06-09	2024-05-01			
BEEPAF-P165405-IC-04-CS-20-FBIH / Technical Expert I	IBRD / 89060	Project Management	Prior	Individual Consultant Selection	Direct		96,181.67	Signed	2020-05-10	2020-06-04	2020-05-23	2020-06-04	2020-06-06	2020-06-08	2020-06-08	2020-06-09	2024-05-01			
BEEPAF-P165405-IC-06-CS-20-FBIH / Technical Expert III	IBRD / 89060	Project Management	Prior	Individual Consultant Selection	Direct		96,181.67	Signed	2020-05-10	2020-06-04	2020-05-23	2020-06-04	2020-06-06	2020-06-08	2020-06-08	2020-06-09	2024-05-01			
BEEPAF-P165405-IC-02-CS-20-FBIH / Procurement Specialist	IBRD / 89060	Project Management	Prior	Individual Consultant Selection	Direct		96,181.67	Signed	2020-05-10	2020-06-04	2020-05-23	2020-06-04	2020-06-06	2020-06-08	2020-06-08	2020-06-09	2024-05-01			

BEEPAP-P165405-IC-03-CS-2 O/FBI / Financial Management Specialist	IBRD / 89060	Project Management	Prior	Individual Consultant Selection	Direct		96,181.67	Signed	2020-05-10	2020-06-04	2020-05-23	2020-06-04	2020-06-06	2020-06-08	2020-06-08	2020-06-09	2024-05-01	
BEEPAP-P165405-IC-20-CS-2 S/FBI / Provision of consulting services related to the strengthening of institutional framework and the energy efficiency management system capacity development through design of the feasibility study for establishment of the Energy Efficiency Agency in F	IBRD / 89060	Support for the Development of Scalable Financing Mechanisms and Capacity Building	Post	Individual Consultant Selection	Limited		0.00	Pending Implementation	2023-05-16		2023-05-21		2023-05-31		2023-06-06		2023-12-03	